



NedPeds Deliberative Process Schedule- August 6, 2013

2014

Month	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	April	May
RFP Development										
Historical Clearance Work/Ruling										
Xcel Relocation Efforts										
Biomimicry Workshop										
SAB Scoring										
Design/RFPs* to DDA/BOT										
CDOT FOR Meeting										
Construction Manager Out to Bid										
Contractor Out to Bid										
DDA Contract Approval										
BOT Contract Approval										
Construction Starts										

Schedule Detail

Date	Meeting
Aug/Sep-TBD	Biomimicry Workshop
21-Aug	DDA Meeting -Presentation of 90% Drawings and Final Cost Estimates
27-Aug	BoT/DDA worksession - Options recommendations
9-Sep	SAB to Score Project
17-Sep	BoT Meeting- 90% Approval
18-Sep	DDA Meeting- 90% Approval
Sep- TBD	FOR Meeting
16-Oct	DDA- Final Design Approval and Construction Manager RFP Approval
23-Oct	Planning Commission Meeting - Final Approval
5-Nov	BoT- Final Design Approval and Construction Manager RFP Approval
6-Nov	Construction Manager out to Bid
11-Dec	DDA- Construction manager Contract Approval
17-Dec	BoT- Construction Manager Contract Approval
15-Jan	DDA- Approval of Construction RFP
21-Jan	BoT- Construction RFP to BoT for Approval
22-Jan	Construction Contract out to Bid
19-Feb	DDA- Construction Contract to DDA for Approval
4-Mar	BoT- Construction Contract to BoT for Approval